

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads and drains main and cross roads of Sharadanagara in ward no:04
2	Amount of work portion	
3	Estimated Cost	Rs 25.00 lakhs
4	Name of Contractor	Sri Sathish M
5	Agreement no	No: BBMP/EE/YNK.D/AG/97/2020-21, DT:17/08/2020
6	No and date under which work order issued	No: BBMP/EE/YNK.D/EPMT-01/ W.O/111/2020-21, dt:29/08/2020
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting	25/11/2020.
9	Date of receipt of application in the Sub Division office	25/11/2020
10	Extension granted if any	-
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	Desilting of drains
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	-
14	Time now applied for	62 day 1.
15	Date of recommending time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Providing & laying of WMM, providing & laying DBMF BC.
18	Probable time required for completion of remaining work	62 day 1
19	Cost work charged establishment charged on the work after the expiry original period	-
20	Weather notice as per clause of contract has been issued	Yes.
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Rs 25/- penalty may be imposed.

Ramasangeetha
Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ, ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಭೂಮಿ ಸಂಪನ್ಮೂಲ ಇಲಾಖೆ
Assistant Engineer, Yelahanka Division
ಬಿ.ಬಿ.ಎಂ.ಡಿ. ಬೆಂಗಳೂರು-108

[Signature]
Executive Engineer
Yelahanka Division

[Signature]
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ